Modernization and Reconstruction of Hungarian – Serbian Railway Connection in the Territory of the Republic of Serbia, for Section Novi Sad – Subotica - State Border (Kelebija)

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad - Subotica- Državna granica (Kelebija)

VIII. PRIVREMENA SITUACIJA Br. 014
VIII. Interim payment certificate No. 014

Amount / Iznos: $

No.	PART/DEO	Contracted Works / Ugovoreni radovi		Previous Completed Works/ Ukupno izvedeni radovi po predhodnim situacijama	Total Completed Works / U kupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji
		Amount/Cena (USD)	Rate/Proporcija (%)	Amount/Cena (USD)	Amount/Cena (USD)	Completed ratio / Procenat završenosti	Amount/Cena (USD)
I	**CONSTRUCTION FEE / Troškovi izvođenja radova**	**1.127.925.700,00**	**97,00%**	**192.301.886,37**	**223.121.587,89**	**19,78%**	**30.819.701,52**
1	Architectural Works / Arhitektonski radovi	16.600.314,00	1,43%	1.816.211,88	2.059.761,61	12,41%	243.549,73
2	Substructure Works / Radovi na donjem stroju	209.735.688,00	18,04%	88.325.386,37	98.584.385,72	47,00%	10.258.999,35
3	Superstructure Works / Radovi na gornjem stroju	249.437.955,00	21,45%	36.563.947,86	41.934.956,84	16,81%	5.371.008,98
4	Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak	253.938.256,00	21,84%	38.031.230,59	51.747.155,79	20,38%	13.715.925,20
5	Access Road and Road detour / Pristupni putevi i devijacije	27.374.721,00	2,35%	2.234.371,20	2.401.182,90	8,77%	166.811,70
6	Drainage Works / Drenažni radovi	8.971.793,00	0,77%	558.902,04	558.902,04	6,23%	0,00
7	Overhead contact system / Kontaktna mreža	80.679.702,00	6,94%	3.031.091,79	3.031.091,79	3,76%	0,00
8	Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS	22.273.130,00	1,92%	511.259,40	704.640,20	3,16%	193.380,80
9	Power Supply / Napajanje	26.601.912,00	2,29%	2.584.493,64	2.635.275,40	9,91%	50.781,76
10	Signaling System / Signalno-sigurnosni sistemi	116.510.191,00	10,02%	9.614.195,00	9.614.195,00	8,25%	0,00

No.	PART/DEO	Contracted Works / Ugovoreni radovi		Previous Completed Works/ Ukupno izvedeni radovi po predhodnim situacijama	Total Completed Works / U kupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji
		Amount/Cena (USD)	Rate/Proporcija (%)	Amount/Cena (USD)	Amount/Cena (USD)	Completed ratio / Procenat završenosti	Amount/Cena (USD)
11	Telecommunication Syetem / Telekomunikacioni sistemi	71.650.868,00	6,16%	5.294.441,70	5.408.273,70	7,55%	113.832,00
12	Thermotechnical Installations & Fire Suppression / Termotehničke i protivpožarne instalacije	5.809.444,00	0,50%	0,00	0,00	0,00%	0,00
13	Radovi na gornjem stroju / Mašinske instalacije i radovi	2.610.409,00	0,22%	0,00	0,00	0,00%	0,00
14	Roads Traffic Signalization and Equipment / Putna saobraćajna signalizacija i oprema	1.371.233,00	0,12%	18.653,40	18.653,40	1,36%	0,00
15	Landscaping, planning of platform and evironment measures / Pejzažno uređenje, peroni i mere zaštite životne sredine	34.360.084,00	2,95%	3.717.701,50	4.423.113,50	12,87%	705.412,00
II	**DESIGN FEE / TROŠKOVI PROJEKTOVANJA**	**34.884.300,00**	**3,00%**	**29.128.390,00**	**29.128.390,00**	**83,50%**	0,00
1	Design Fee (PGD) / Troškovi projektovanja (PGD)	17.442.150,00	1,50%	17.442.150,00	17.442.150,00	100,00%	0,00
2	Design Fee (PZI) / Troškovi projektovanja (PZI)	17.442.150,00	1,50%	11.686.240,00	11.686.240,00	67,00%	0,00
TOTAL/UKUPNO		**1.162.810.000,00**	**100,00%**	**221.430.276,37**	**252.249.977,89**	**21,69%**	**30.819.701,52**

Note:1.Additonal payments under Contract are not included in this Table of Price and shall be paid separately according to Contract.
2.The payment for each unit shall be paid duly completion of that unit.
3.Advance payment are not included in this Table of Price as defined in the Annex 1.

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : _____

Amount approved By Supervisor / Potpis odgovornog nadzornog organa: _____

Date/Datum : 27.03.2023

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Architectural design of reconstruction and adaptation of the station building, including landscaping in Novi Sad railway station / Projekat arhitekture rekonstrukcije i adaptacije stanične zgrade sa spoljnim uređenjem u železničkoj stanici Novi Sad**										
1	Preliminary works / Pripremni radovi	Completion of preliminary works / Završetak pripremnih radova	1	360.447	360.447	0,70	252.312,90	0,75	270.335,25	0,05	18.022,35
2	Earth, concrete, reinforcement, masonry works / Zemljani radovi, beton, armirani beton, i zidarski radovi.	Completion of earth, concrete, reinforcement, masonry works / Završetak zemljanih radova, beton, armirani beton, i zidarskih radova.	1	182.368	182.368	0,57	103.949,76	0,65	118.539,20	0,08	14.589,44
3	Dry montage, and insulation works / Suvomontažni, i izolaterski radovi	Completion of dry montage, and insulation works. / Završetak suvomontažnih, i izolaterskih radova.	1	795.450	795.450	0,44	349.998,00	0,54	429.543,00	0,10	79.545,00
4	Aluminum joinery and Locksmith's works / Aluminarija i bravarski radovi	Completion of aluminum joinery and Locksmith's works / Završetak aluminarije i bravarskih radova	1	1.230.792	1.230.792	0,60	738.475,20	0,62	763.091,04	0,02	24.615,84
5	Tinsmith, steel, ceramic, flooring, rendering and painting works / Limarski radovi, čel. konstrukcija, keramičarski, podopolagački i molersko farbarski radovi	Completion of tinsmith, steel, ceramic, flooring, rendering and painting works / Završetak limarskih radova, čel. konstrukcija, keramičarskih, podopolagačkih i molersko farbarskih radova	1	292.892	292.892	0,26	76.151,92	0,36	105.441,12	0,10	29.289,20
6	Other decoration works / Ostali dekoraterski radovi	Completion of other decoration works / Završetak dekoraterskih radova	1	280.160	280.160	0,60	168.096,00	0,63	176.500,80	0,03	8.404,80
B	**Architectural design of extension and adaptation of subway and canopy in Novi Sad railway station / Projekat arhitekture dogradnje i adaptacije pothodnika u železničkoj stanici Novi Sad**										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	153.518	153.518	0,35	53.731,30	0,80	122.814,40	0,45	69.083,10
	Summary / Ukupno (USD)				**16.600.314**		**1.816.211,88**		**2.059.761,61**		**243.549,73**

Confirmed by Contractor / Odgovorni Izvođač radova:

Date/Datum : 27.03.2023.

Approved By Supervisor/ Nadzorni Organ:

Date/Datum : 27.03.2023

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Novi Sad station (km 76+224.17 - km 77+411.09) / Stanica Novi Sad (km 76+224.17 - km 77+411.09)**										
2	Removal ballast / Uklanjanje zastora	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	66.489	132.978	1,50	99.733,50	2,00	132.978,00	0,50	33.244,50
3	Foundation Treatment / Obrada temeljnog tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	4.429	8.858	1,85	8.193,65	1,99	8.813,71	0,14	620,06
5	Embankment / Nasip	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	56.920	113.840	1,59	90.502,80	2,00	113.840,00	0,41	23.337,20
6	Subgrade / Planum pruge	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	59.375	118.750	1,79	106.281,25	1,90	112.812,50	0,11	6.531,25
7	Geocomposite / Geokompozit	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	60.695	121.390	1,79	108.644,05	1,90	115.320,50	0,11	6.676,45
8	Transition layer / Prelazni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	143.910	287.820	1,43	205.791,30	1,67	240.329,70	0,24	34.538,40
9	Protection layer / Zaštitni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	173.740	347.480	1,15	199.801,00	1,35	234.549,00	0,20	34.748,00
B	**Open track section Novi Sad-Rumenka (km 77+411.09 - km 83+278.60) / Deonica otvorene pruge Novi Sad - Rumenka (km 77+411.09 - km 83+278.60)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	467.825	935.650	1,45	678.346,25	1,46	683.024,50	0,01	4.678,25
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.026.770	2.053.540	0,71	729.006,70	0,72	739.274,40	0,01	10.267,70
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	5.528.325	11.056.650	1,45	8.016.071,25	1,55	8.568.903,75	0,10	552.832,50

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	404.795	809.590	0,70	283.356,50	0,97	392.651,15	0,27	109.294,65
8	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	969.630	1.939.260	0,51	494.511,30	1,00	969.630,00	0,49	475.118,70
9	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.031.820	2.063.640	0,00	0,00	0,51	526.228,20	0,51	526.228,20
10	Slope topsoling / Humuziranje kosina	Completion of works / Završetak radova	1	137.907	137.907	0,00	0,00	0,03	4.137,21	0,03	4.137,21
11	Dewatering / Odvođenje vode	Completion of works / Završetak radova	1	438.956	438.956	0,00	0,00	0,35	153.634,60	0,35	153.634,60
C	**Rumenka station (km 83+278.60 - km 84+651.09) / Stanica Rumenka (km 83+278.60 - km 84+651.09)**										
5	Embankment / Nasip	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	595.600	1.191.200	0,93	553.908,00	1,00	595.600,00	0,07	41.692,00
8	Transition layer / Prelazni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	177.510	355.020	0,54	95.855,40	0,97	172.184,70	0,43	76.329,30
9	Protection layer / Zaštitni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	190.475	380.950	0,00	0,00	0,70	133.332,50	0,70	133.332,50
11	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	79.414	158.828	0,00	0,00	0,43	34.148,02	0,43	34.148,02
E	**Kisač station (km 89+881.88 - km 91+174.14) / Stanica Kisač (km 89+881.88 - km 91+174.14)**										
1	Preliminary works / Pripremni radovi	Completion of works / Završetak radova	1	41.562	41.562	0,00	0,00	0,55	22.859,10	0,55	22.859,10
2	Removal ballast / Uklanjanje zastora	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	36.459	72.918	0,00	0,00	0,32	11.666,88	0,32	11.666,88
3	Foundation Treatment / Obrada temeljnog tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	68.735	137.470	0,00	0,00	0,21	14.434,35	0,21	14.434,35
4	Excavation / Iskopavanja	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	99.280	198.560	0,00	0,00	0,30	29.784,00	0,30	29.784,00

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
7	Geocomposite / Geokompozit	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	60.530	121.060	0,00	0,00	0,22	13.316,60	0,22	13.316,60
9	Transition layer / Prelazni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	153.040	306.080	0,00	0,00	0,19	29.077,60	0,19	29.077,60
G	**Stepanovićevo station (km 96+904.10 - km 97+769.04) / Stepanovićevo (km 96+904.10 - km 97+769.04)**										
1	Preliminary works / Pripremni radovi	Completion of works / Završetak radova	1	10.353	10.353	0,00	0,00	0,81	8.385,93	0,81	8.385,93
2	Removal ballast / Uklanjanje zastora	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	17.025	34.050	0,00	0,00	1,87	31.836,75	1,87	31.836,75
3	Foundation Treatment / Obrada temeljnog tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	59.010	118.020	0,00	0,00	1,70	100.317,00	1,70	100.317,00
4	Excavation / Iskopavanja	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	54.200	108.400	0,00	0,00	1,63	88.346,00	1,63	88.346,00
7	Geocomposite / Geokompozit	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	37.080	74.160	0,00	0,00	1,68	62.294,40	1,68	62.294,40
H	**Open track section Stepanovićevo - Zmajevo (km 97+769.04 - km 102+189.67) / Deonica otvorene pruge Stepanovićevo - Zmajevo (km 97+769.04 - km 102+189.67)**										
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.355.515	2.711.030	0,99	1.341.959,85	1,21	1.640.173,15	0,22	298.213,30
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	132.670	265.340	0,55	72.968,50	0,73	96.849,10	0,18	23.880,60
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	150.480	300.960	0,72	108.345,60	0,99	148.975,20	0,27	40.629,60
9	Improvement layer / Sloj ojačanja tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	467.725	935.450	0,52	243.217,00	0,74	346.116,50	0,22	102.899,50

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
10	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	336.540	673.080	0,35	117.789,00	0,44	148.077,60	0,09	30.288,60
13	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	31.182	62.364	0,00	0,00	0,82	25.569,24	0,82	25.569,24
I	**Zmajevo station (km 102+189.67 - km 103+382.06) / Stanica Zmajevo (km 102+189.67 - km 103+382.06)**										
1	Preliminary works / Pripremni radovi	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	28.217	56.434	0,00	0,00	0,38	10.722,46	0,38	10.722,46
2	Removal ballast / Uklanjanje zastora	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	48.440	96.880	0,00	0,00	0,57	27.610,80	0,57	27.610,80
3	Foundation Treatment / Obrada temeljnog tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	61.750	123.500	0,00	0,00	0,57	35.197,50	0,57	35.197,50
4	Excavation / Iskopavanja	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	108.165	216.330	0,00	0,00	0,40	43.266,00	0,40	43.266,00
J	**Open track section Zmajevo-Vrbas (km 103+382.06 - km 112+861.00) / Deonica otvorene pruge Zmajevo - Vrbas (km 103+382.06 - km 112+861.00)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	582.190	1.164.380	0,99	576.368,10	1,12	652.052,80	0,13	75.684,70
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	425.565	851.130	0,51	217.038,15	0,69	293.639,85	0,18	76.601,70
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	3.631.380	7.262.760	0,57	2.069.886,60	0,59	2.142.514,20	0,02	72.627,60
9	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	736.620	1.473.240	0,15	110.493,00	0,64	471.436,80	0,49	360.943,80
K	**Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90)**										
1	Preliminary works / Pripremni radovi	Completion of works / Završetak radova	1	162.424	162.424	0,90	146.181,60	0,95	154.302,80	0,05	8.121,20

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
3	Foundation Treatment / Obrada temeljnog tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	311.095	622.190	1,60	497.752,00	1,80	559.971,00	0,20	62.219,00
5	Embankment / Nasip	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	4.836.970	9.673.940	0,48	2.321.745,60	0,59	2.853.812,30	0,11	532.066,70
7	Geocomposite / Geokompozit	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	390.010	780.020	0,00	0,00	0,07	27.300,70	0,07	27.300,70
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	95.695	191.390	0,00	0,00	0,05	4.784,75	0,05	4.784,75
L	**Open track section Vrbas-Vrbas existing st. / Deonica otvorene pruge Vrbas - Vrbas postojeća stanica**										
1	Preliminary works / Pripremni radovi	Completion of the Works / Završetak radova	1	50.860	50.860	0,00	0,00	0,50	25.430,00	0,50	25.430,00
3	Foundation Treatment / Obrada temeljnog tla	Completion of works / Završetak radova	1	243.540	243.540	0,00	0,00	0,50	121.770,00	0,50	121.770,00
4	Excavation / Iskopavanja	Completion of works / Završetak radova	1	56.300	56.300	0,00	0,00	0,50	28.150,00	0,50	28.150,00
5	Embankment / Nasip	Completion of works / Završetak radova	1	1.772.580	1.772.580	0,00	0,00	0,35	620.403,00	0,35	620.403,00
M	**Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas - Lovćenac (km 115+001.90 - km 128+849.48)**										
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	218.395	436.790	1,30	283.913,50	1,40	305.753,00	0,10	21.839,50
8	Improvement layer / Sloj ojačanja tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	604.490	1.208.980	1,20	725.388,00	1,30	785.837,00	0,10	60.449,00
9	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	943.150	1.886.300	0,00	0,00	0,80	754.520,00	0,80	754.520,00
11	Slope topsoling / Humuziranje kosina	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	12.316	24.632	0,00	0,00	1,00	12.316,00	1,00	12.316,00
N	**Lovćenac station (km128+849.48 - km130+141.85) / Stanica Lovćenac (KM128+849.48 - KM130+141.85)**										
9	Transition layer / Prelazni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	156.200	312.400	1,00	156.200,00	1,60	249.920,00	0,60	93.720,00
14	Service road / Servisni put	Completion of works / Završetak radova	1	17.469	17.469	0,70	12.228,30	0,80	13.975,20	0,10	1.746,90

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
O	**Open track section Lovćenac-Bačka Topola (km 130+141.85 - km 142+691.40) / Deonica otvorene pruge Lovćenac - Bačka Topola (km 130+141.85 - km 142+691.40)**										
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	360.340	720.680	1,18	425.201,20	1,28	461.235,20	0,10	36.034,00
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	407.335	814.670	1,40	570.269,00	1,50	611.002,50	0,10	40.733,50
9	Improvement layer / Sloj ojačanja tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.253.930	2.507.860	1,18	1.479.637,40	1,28	1.605.030,40	0,10	125.393,00
10	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	906.420	1.812.840	0,43	389.760,60	0,86	779.521,20	0,43	389.760,60
Q	**Open track section Bačka Topola-Žednik (km 144+269.38 - km 156+211.82) / Deonica otvorene pruge Bačka Topola - Žednik (km 144+269.38 - km 156+211.82)**										
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	361.830	723.660	1,04	376.303,20	1,24	448.669,20	0,20	72.366,00
8	Improvement layer / Sloj ojačanja tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.281.650	2.563.300	1,04	1.332.916,00	1,24	1.589.246,00	0,20	256.330,00
9	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	923.430	1.846.860	0,65	600.229,50	1,24	1.145.053,20	0,59	544.823,70
11	Slope topsoling / Humuziranje kosina	Completion of works / Završetak radova	1	18.182	18.182	0,40	7.272,80	0,70	12.727,40	0,30	5.454,60
R	**Žednik station (km 156+211.82 - km 157+500.66) / Stanica Žednik (km 156+211.82 - km 157+500.66)**										
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	49.726	99.452	0,00	0,00	0,90	44.753,40	0,90	44.753,40

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
S	**Open track section Žednik-Naumovićevo (km 157+500.66 - km 165+665.64) / Deonica otvorene pruge Žednik - Naumovićevo (km 157+500.66 - km 165+665.64)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	413.890	827.780	1,90	786.391,00	1,95	807.085,50	0,05	20.694,50
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	411.720	823.440	1,90	782.268,00	1,95	802.854,00	0,05	20.586,00
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	2.410.625	4.821.250	1,90	4.580.187,50	1,95	4.700.718,75	0,05	120.531,25
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	247.385	494.770	1,90	470.031,50	1,95	482.400,75	0,05	12.369,25
9	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	595.210	1.190.420	1,80	1.071.378,00	1,90	1.130.899,00	0,10	59.521,00
11	Slope topsoling / Humuziranje kosina	Completion of works / Završetak radova	1	12.580	12.580	0,00	0,00	0,40	5.032,00	0,40	5.032,00
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	90.002	180.004	0,00	0,00	0,40	36.000,80	0,40	36.000,80
T	**Naumovićevo station (km 165+665.64 - km 167+585.96) / Stanica Naumovićevo (km 165+665.64 - km 167+585.96)**										
4	Excavation / Iskopavanja	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	241.495	482.990	1,80	434.691,00	2,00	482.990,00	0,20	48.299,00
5	Embankment / Nasip	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	433.125	866.250	1,80	779.625,00	2,00	866.250,00	0,20	86.625,00

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
6	Subgrade / Planum pruge	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	83.835	167.670	1,20	100.602,00	1,80	150.903,00	0,60	50.301,00
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	82.526	165.052	0,00	0,00	0,50	41.263,00	0,50	41.263,00
U	**Open track section Naumovićevo-Subotica (km 167+585.96 - km 174+168.84) / Deonica otvorene pruge Naumovićevo - Subotica (km 167+585.96 - km 174+168.84)**										
8	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	502.500	1.005.000	0,36	180.900,00	0,66	331.650,00	0,30	150.750,00
11	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	128.156	256.312	0,00	0,00	0,30	38.446,80	0,30	38.446,80
V	**Subotica junction railway station (km 174+168.84 - km 177+276.75) / Železnički čvor Subotica (km 174+168.84 - km 177+276.75)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	313.220	626.440	0,00	0,00	0,10	31.322,00	0,10	31.322,00
4	Excavation / Iskopavanja	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	807.970	1.615.940	0,00	0,00	0,10	80.797,00	0,10	80.797,00
5	Embankment / Nasip	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	1.293.530	2.587.060	0,00	0,00	0,10	129.353,00	0,10	129.353,00
6	Subgrade / Planum pruge	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	231.410	462.820	0,00	0,00	0,10	23.141,00	0,10	23.141,00
7	Geocomposite / Geokompozit	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	310.350	620.700	0,00	0,00	0,10	31.035,00	0,10	31.035,00

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
W	**Open track section Subotica- state border (km 177+276.75 - km 184+635.07) / Deonica otvorene pruge Subotica - Državna granica (km 177+276.75 - km 184+635.07)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	117.890	235.780	1,80	212.202,00	1,90	223.991,00	0,10	11.789,00
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	160.590	321.180	1,80	289.062,00	1,90	305.121,00	0,10	16.059,00
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.727.275	3.454.550	1,80	3.109.095,00	1,90	3.281.822,50	0,10	172.727,50
8	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	493.930	987.860	0,00	0,00	0,70	345.751,00	0,70	345.751,00
10	Slope topsoling / Humuziranje kosina	Completion of works / Završetak radova	1	26.044	26.044	0,00	0,00	0,30	7.813,20	0,30	7.813,20
11	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	53.515	107.030	0,00	0,00	0,20	10.703,00	0,20	10.703,00
AB	**Cable routing for track-side telecommunication cables / Kablovske trase pružnih telekomunikacionih kablova**										
1	Cable routing for track-side telecommunication cables-procurement / Kablovske trase pružnih teelekomunikacionih kablova - nabavka	Completion of the works / Završetak radova	1	9.197.600	9.197.600	0,02	183.952,00	0,12	1.103.712,00	0,10	919.760,00
	Summary / Ukupno (USD)				**209.735.688**		**88.325.386,37**		**98.584.385,72**		**10.258.999,35**

Confirmed by Contractor:
Odgovorni Izvođač radova

Драгољуб В. Николић
дипл. грађ. инж.
415 И00731 19

Date/Datum: 24.03.2023.

Approved By Supervisor:
Nadzorni Organ:

Date/Datum: 27.03.2023.

3. Superstructure Works / Radovi na gornjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
B	**Open track section Novi Sad-Rumenka (km 77+411.09 - km 83+278.60) / Otvorena pruga Novi Sad-Rumenka (km 77 + 411,09 - km 83 + 278,60)**										
1	**Procurement / Nabavka**										
1-1	**Rail / Šine**										
1-1.1	Rail type 60E1, / Tip šine 60E1	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorenog dela pruge	4	916.563	3.666.250	0,00	0,00	2,20	2.016.437,50	2,20	2.016.437,50
1-1.2	Rail type 49E1 / Tip šine 49E1	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorenog dela pruge	4	335.528	1.342.110	0,00	0,00	3,28	1.100.530,20	3,28	1.100.530,20
1-2	**Fastening / Pribor**										
1-2.1	Elastic track fastenings for concrete sleepers and 60E1 rail, / Elastični kolosečni pribor za betonske pragove i šine 60E1,	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorenog dela pruge	4	205.660	822.639	0,00	0,00	2,44	501.809,51	2,44	501.809,51
1-3	**Sleeper / Pragovi**										
1-3.1	Concrete sleepers, 2.60m long / Betonski pragovi dužine 2.60m	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	4	451.561	1.806.244	0,00	0,00	2,20	993.434,19	2,20	993.434,19
2	**Handling / Manipulacija**										
2-1	Rail / Šine	Completion of the works / Završetak radova	1	81.330	81.330	0,00	0,00	0,76	61.810,80	0,76	61.810,80
2-2	Fastening / Pribor	Completion of the works / Završetak radova	1	9.802	9.802	0,00	0,00	0,41	4.018,82	0,41	4.018,82
2-3	Sleeper / Pragovi	Completion of the works / Završetak radova	1	164.490	164.490	0,00	0,00	0,37	60.861,30	0,37	60.861,30

3. Superstructure Works / Radovi na gornjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
R	**Žednik station (km 156+211.82 - km 157+500.66) / Stanica Žednik (km 156+211.82 - km 157+500.66)**										
1-4	**Switches / Skretnice**										
1-4.1	type 60E1-760-1:14 / tip 60E1-760-1:14	Completion of procurement for each one set of switches / Završetak nabavke svakog pojedinačnog seta skretnica	10	368.199	3.681.989	0,00	0,00	0,80	294.559,15	0,80	294.559,15
1-4.2	type 60E1-300-6° / tip 60E1-300-6°	Completion of procurement for each one set of switches / Završetak nabavke svakog pojedinačnog seta skretnica	2	165.256	330.511	0,00	0,00	1,00	165.255,52	1,00	165.255,52
S	**Open track section Žednik-Naumovićevo (km 157+500.66 - km 165+665.64) / Deonica otvorene pruge Žednik - Naumovićevo (km 157+500.66 - km 165+665.64)**										
1	**Procurement / Nabavka**										
1-3	Concrete sleepers, 2.60m long / Betonski pragovi dužine 2.60m	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	2	861.460	1.722.920	0,20	172.292,00	0,40	344.584,00	0,20	172.292,00
Summary / Ukupno (USD)					**249.437.955**		**36.563.947,86**		**41.934.956,84**		**5.371.008,98**

Confirmed by Contractor /
Odgovorni izvođač radova

Date/Datum: 27.03.2023.

Approved By Supervisor/
Nadzorni Organ:

Date/Datum : 27.03.2023

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Railway gallery at km 78+401.27 / Železnička Galerija u km 78+401.27**										
2	Pile Cap / Naglavna ploča iznad šipova	Completion of the works / Završetak radova	1	2.180.090	2.180.090	0,74	1.613.266,60	0,84	1.831.275,60	0,10	218.009,00
3	Pier shaft and wall / Telo stuba i zid	Completion of the works / Završetak radova	1	2.474.830	2.474.830	0,45	1.113.673,50	0,70	1.732.381,00	0,25	618.707,50
5	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	221.110	221.110	0,00	0,00	0,80	176.888,00	0,80	176.888,00
B	**Railway gallery at km 81+283,13 / Železnička Galerija u km 81+283,13**										
1	Pile of the bridge / Šip mosta	Completion of each pile located on frame structure / Završetak svakog stuba u okvirnoj konstrukciji	89	12.668	1.127.452	6,00	76.008,00	15,00	190.020,00	9,00	114.012,00
C	**Railway bridge at km 81+650,20 / Železnički Most u km 81+650,20**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	82	9.288	761.616	16,00	148.608,00	38,00	352.944,00	22,00	204.336,00
D	**Railway gallery at km 82+152,69 / Železnička Galerija u km 82+152,69**										
1	Pile of railway gallery / Šip galerije	Completion of each pile located on frame structure / Završetak svakog stuba u okvirnoj konstrukciji	96	11.712	1.124.352	34,00	398.208,00	51,00	597.312,00	17,00	199.104,00
2	Pile Cap / Naglavna ploča iznad šipova	Completion of the works / Završetak radova	1	1.455.230	1.455.230	0,00	0,00	0,23	334.702,90	0,23	334.702,90
3	Pier shaft and wall / Telo stuba i zid	Completion of the works / Završetak radova	1	1.621.220	1.621.220	0,00	0,00	0,13	210.758,60	0,13	210.758,60
F	**Overpass bridge at km89+315.15 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 89+315.15 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	6	46.756	280.536	3,00	140.268,00	4,50	210.402,00	1,50	70.134,00
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	74.047	148.094	0,00	0,00	1,80	133.284,60	1,80	133.284,60
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	4	16.378	65.512	0,00	0,00	2,70	44.220,60	2,70	44.220,60

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
H	**Overpass bridge at km98+149.45 / Nadvožnjak u km 98+149.45**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	116	7.518	872.088	58,00	436.044,00	104,00	781.872,00	46,00	345.828,00
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	14	66.373	929.222	0,00	0,00	6,30	418.149,90	6,30	418.149,90
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	12	18.669	224.028	0,00	0,00	0,90	16.802,10	0,90	16.802,10
6	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	419.370	419.370	0,00	0,00	0,09	37.743,30	0,09	37.743,30
I	**Overpass bridge at km101+132.23 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 101+132.23(širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	48	6.344	304.512	0,00	0,00	2,70	17.128,80	2,70	17.128,80
J	**Overpass bridge at km 101+980,62 / Nadvožnjak u km 101+980,62**										
1	Pile of abutment / Šip obalnog stuba	Completion of each pile located on abutment / Završetak šipova na svakom obalnom stubu	20	8.828	176.560	0,00	0,00	10,80	95.342,40	10,80	95.342,40
K	**Overpass bridge at km102+309.98 / Nadvožnjak u km 102+309.98**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	112	10.971	1.228.752	0,00	0,00	10,80	118.486,80	10,80	118.486,80
P	**Railway bridge at km 117+155,43 / Železnički Most u km 117+155,43**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	704	11.609	8.172.736	12,00	139.308,00	64,00	742.976,00	52,00	603.668,00
R	**Overpass bridge at km125+191.62 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 125+191.62(širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	48	9.806	470.688	0,00	0,00	3,20	31.379,20	3,20	31.379,20
S	**Overpass bridge at km126+976.09 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 126+976.09 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	48	5.938	285.024	2,00	11.876,00	14,00	83.132,00	12,00	71.256,00

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
T	**Overpass bridge at km131+245.45 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 131+245.45 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	4	29.658	118.632	3,20	94.905,60	3,40	100.837,20	0,20	5.931,60
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	2	18.488	36.976	0,80	14.790,40	1,60	29.580,80	0,80	14.790,40
U	**Overpass bridge at km135+113.00 / Nadvožnjak u km 135+113.00**										
2	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	96	6.645	637.920	37,30	247.858,50	38,30	254.503,50	1,00	6.645,00
V	**Overpass bridge at km139+003.02 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 139+003.02 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	8	37.423	299.384	6,40	239.507,20	7,80	291.899,40	1,40	52.392,20
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	72.696	145.392	1,25	90.870,00	1,51	109.770,96	0,26	18.900,96
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	6	16.738	100.428	2,80	46.866,40	2,90	48.540,20	0,10	1.673,80
W	**Overpass bridge at km147+137.33 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 147+137.33 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	11	42.606	468.666	9,90	421.799,40	10,00	426.060,00	0,10	4.260,60
X	**Overpass bridge at km152+282.46 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 152+282.46 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	82.412	164.824	1,49	122.793,88	1,72	141.748,64	0,23	18.954,76
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	6	15.236	91.416	3,98	60.639,28	5,48	83.493,28	1,50	22.854,00
Y	**Overpass bridge at km160+094.84 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 160+094.84 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	48	6.283	301.584	0,00	0,00	24,00	150.792,00	24,00	150.792,00
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	6	48.978	293.868	0,00	0,00	6,00	293.868,00	6,00	293.868,00
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	78.678	157.356	0,00	0,00	2,00	157.356,00	2,00	157.356,00
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	4	17.305	69.220	0,00	0,00	4,00	69.220,00	4,00	69.220,00

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
Z	**Overpass bridge at km163+562.52 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 163+562.52 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	80	7.184	574.720	0,00	0,00	20,00	143.680,00	20,00	143.680,00
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	10	32.868	328.680	0,00	0,00	8,00	262.944,00	8,00	262.944,00
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	70.061	140.122	0,00	0,00	2,00	140.122,00	2,00	140.122,00
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	8	17.849	142.792	0,00	0,00	6,00	107.094,00	6,00	107.094,00
5	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	9	86.155	775.395	0,00	0,00	6,00	516.930,00	6,00	516.930,00
6	Installation of prestressed concrete girders / Ugradnja nosača od prednapregnutog betona	Completion of installation of each span / Završetak ugradnje svakog raspona	9	21.540	193.860	0,00	0,00	7,00	150.780,00	7,00	150.780,00
9	Bearings / Ležišta	Completion of installation of bearing / Završetak ugradnje svakog ležišta	1	13.260	13.260	0,00	0,00	1,00	13.260,00	1,00	13.260,00
AB	**Overpass bridge at km170+834.26 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 170+834.26 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	88	10.172	895.136	0,00	0,00	24,00	244.128,00	24,00	244.128,00
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	11	37.051	407.561	0,00	0,00	10,00	370.510,00	10,00	370.510,00
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	79.500	159.000	0,00	0,00	2,00	159.000,00	2,00	159.000,00
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	9	18.214	163.926	0,00	0,00	8,00	145.712,00	8,00	145.712,00
9	Bearings / Ležišta	Completion of installation of bearing / Završetak ugradnje svakog ležišta	1	13.260	13.260	0,00	0,00	1,00	13.260,00	1,00	13.260,00
AC	**Overpass bridge at km172+193.38 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 172+193.38 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	56	8.921	499.576	0,00	0,00	18,00	160.578,00	18,00	160.578,00
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	7	41.936	293.552	0,00	0,00	7,00	293.552,00	7,00	293.552,00
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	74.832	149.664	0,00	0,00	2,00	149.664,00	2,00	149.664,00

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	5	17.213	86.065	0,00	0,00	5,00	86.065,00	5,00	86.065,00
5	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	6	82.186	493.116	0,00	0,00	6,00	493.116,00	6,00	493.116,00
AG	**Overpass bridge at km179+395.83 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u км179+395.83 (širina je 9m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	64	8.103	518.592	0,00	0,00	20,00	162.060,00	20,00	162.060,00
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	8	40.450	323.600	0,00	0,00	8,00	323.600,00	8,00	323.600,00
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	74.779	149.558	0,00	0,00	1,00	74.779,00	1,00	74.779,00
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	6	17.480	104.880	0,00	0,00	6,00	104.880,00	6,00	104.880,00
AH	**Overpass bridge at km180+969.60 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 180+969.60 (širina je 9m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	80	10.016	801.280	0,00	0,00	24,00	240.384,00	24,00	240.384,00
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	8	45.227	361.816	0,00	0,00	8,00	361.816,00	8,00	361.816,00
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	76.321	152.642	0,00	0,00	1,00	76.321,00	1,00	76.321,00
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	6	23.779	142.674	0,00	0,00	6,00	142.674,00	6,00	142.674,00
AI	**Overpass bridge at km184+258.47 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 184+258.47(širina je 9m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	48	8.813	423.024	0,00	0,00	16,00	141.008,00	16,00	141.008,00
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	6	46.829	280.974	0,00	0,00	6,00	280.974,00	6,00	280.974,00
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	63.813	127.626	0,00	0,00	1,00	63.813,00	1,00	63.813,00
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	4	14.539	58.156	0,00	0,00	4,00	58.156,00	4,00	58.156,00

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AG	**Underpass at railway / Podvožnjak ispod pruge**										
2	**Underpass at km 113+327.64 / Podvožnjak u km 113+327.64**										
2-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	2.232.234	2.232.234	0,66	1.473.274,70	0,85	1.897.399,24	0,19	424.124,54
2-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	1.108.420	1.108.420	0,66	731.557,09	0,95	1.052.998,85	0,29	321.441,75
2-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	461.842	461.842	0,46	212.447,14	0,75	346.381,20	0,29	133.934,06
3	**Underpass at km 118+708.31 / Podvožnjak u km 118+708.31**										
3-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	1.307.800	1.307.800	0,80	1.046.240,16	0,85	1.111.630,17	0,05	65.390,01
3-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	880.763	880.763	0,80	704.610,72	0,90	792.687,06	0,10	88.076,34
4	**Underpass at km 142+055.50 / Podvožnjak u km 142+055.50**										
4-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	2.489.978	2.489.978	0,45	1.120.490,28	0,53	1.319.688,55	0,08	199.198,27
4-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	1.723.831	1.723.831	0,40	689.532,48	0,43	741.247,42	0,03	51.714,94
4-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	478.842	478.842	0,31	148.441,02	0,43	205.902,06	0,12	57.461,04
6	**Underpass at km 143+729,22 / Podvožnjak u km 143+729,22**										
6-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	4.942.751	4.942.751	0,19	939.122,74	0,20	988.550,25	0,01	49.427,51
6-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	843.563	843.563	0,19	160.276,95	0,20	168.712,58	0,01	8.435,63
6-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	724.937	724.937	0,08	57.994,95	0,19	137.738,00	0,11	79.743,05
7	**Underpass at km 156+453,73 / Podvožnjak u km 156+453,73**										
7-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	4.008.570	4.008.570	0,87	3.487.455,90	0,95	3.808.141,50	0,08	320.685,60
7-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	582.579	582.579	0,85	495.192,01	0,90	524.320,96	0,05	29.128,94
7-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	668.095	668.095	0,70	467.666,50	0,75	501.071,25	0,05	33.404,75
8	**Underpass at km 157+443.73 / Podvožnjak u km 157+443.73**										
8-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	4.157.553	4.157.553	0,06	249.453,16	0,07	291.028,68	0,01	41.575,53
8-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	1.826.597	1.826.597	0,06	109.595,81	0,10	182.659,69	0,04	73.063,88
8-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	749.723	749.723	0,06	44.983,36	0,07	52.480,58	0,01	7.497,23

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
9	**Underpass at km 174+515.35 / Podvožnjak u km 174+515.35**										
9-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	3.822.187	3.822.187	0,69	2.637.309,17	0,77	2.943.084,14	0,08	305.774,98
9-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	2.410.918	2.410.918	0,69	1.663.533,48	0,77	1.856.406,92	0,08	192.873,45
9-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	1.029.050	1.029.050	0,48	493.944,19	0,59	607.139,74	0,11	113.195,54
AK	**Culvert / Propust**										
3	Culvert at km 86+748,33 / Propust u km 86+748,33	Completion of half of the culvert box / Završetak polovine propusta	2	178.252	356.504	1,00	178.252,19	1,36	242.422,98	0,36	64.170,79
5	Culvert at km 92+266,63 / Propust u km 92+266,63	Completion of half of the culvert box / Završetak polovine propusta	2	90.116	180.232	1,40	126.162,67	1,67	150.494,04	0,27	24.331,37
8	Culvert at km 99+339,76 / Propust u km 99+339,76	Completion of half of the culvert box / Završetak polovine propusta	2	86.608	173.216	1,20	103.929,83	1,56	135.108,78	0,36	31.178,95
9	Culvert at km 103+602,05 / Propust u km 103+602,05	Completion of half of the culvert box / Završetak polovine propusta	2	139.223	278.446	1,00	139.223,19	1,36	189.343,54	0,36	50.120,35
14	Culvert at km 113+547,78 / Propust u km 113+547,78	Completion of half of the culvert box / Završetak polovine propusta	2	269.005	538.010	0,69	185.613,58	1,20	322.806,23	0,51	137.192,65
15	Culvert at km 114+579,38 / Propust u km 114+579,38	Completion of half of the culvert box / Završetak polovine propusta	2	209.375	418.750	1,92	402.000,36	1,95	408.281,62	0,03	6.281,26
16	Culvert at km 0+569,88 / Propust u km 0+569,88	Completion of half of the culvert box / Završetak polovine propusta	2	65.563	131.126	1,92	125.881,32	1,95	127.848,22	0,03	1.966,90
20	Culvert at km 182+000 / Propust u km 182+000	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	0,06	4.775,59	0,36	28.653,55	0,30	23.877,96
21	Culvert at km 182+200 / Propust u km 182+200	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	0,07	5.571,52	0,25	19.898,30	0,18	14.326,77
22	Culvert at km 182+400 / Propust u km 182+400	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	0,12	9.551,18	0,42	33.429,14	0,30	23.877,96
23	Culvert at km 182+600 / Propust u km 182+600	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	0,12	9.551,18	0,25	19.898,30	0,13	10.347,11
24	Culvert at km 182+800 / Propust u km 182+800	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	0,40	31.837,28	0,53	42.184,39	0,13	10.347,11
25	Culvert at km 183+200 / Propust u km 183+200	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	0,36	28.653,55	0,53	42.184,39	0,17	13.530,84
26	Culvert at km 183+600 / Propust u km 183+600	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	0,48	38.204,73	0,85	67.654,21	0,37	29.449,48
27	Culvert at km 183+800 / Propust u km 183+800	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	0,49	39.000,66	1,02	81.185,05	0,53	42.184,39

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AL	**Subway / Pothodnik**										
3	**Subway in Kisač railway station / Pothodnik u stanici Kisač**										
3-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	37.655	37.655	0,80	30.123,63	0,90	33.889,09	0,10	3.765,45
4	**Subway in Stepanovićevo stopping place / Pothodnik u stajalištu Stepanovićevo**										
4-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	37.906	37.906	0,80	30.325,12	0,90	34.115,76	0,10	3.790,64
5	**Subway in Zmajevo railway station / Pothodnik u stanici Zmajevo**										
5-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	492.348	492.348	0,70	344.643,60	0,90	443.113,20	0,20	98.469,60
5-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	40.208	40.208	0,80	32.166,74	0,90	36.187,58	0,10	4.020,84
9	**Military ramp in Bačka Topola railway station / Vojna rampa u stanici Bačka Topola**										
9-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	356.100	356.100	0,54	192.294,00	0,59	210.099,00	0,05	17.805,00
10	**Subway in Žednik railway station / Pothodnik u stanici Žednik**										
10-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	459.870	459.870	0,57	262.125,90	0,69	317.310,30	0,12	55.184,40
10-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	229.935	229.935	0,56	128.763,60	0,70	160.954,50	0,14	32.190,90
11	**Subway in Naumovićevo railway station / Pothodnik u stanici Naumovićevo**										
11-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	463.770	463.770	0,39	180.870,30	0,45	208.696,50	0,06	27.826,20
11-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	231.885	231.885	0,39	90.435,15	0,45	104.348,25	0,06	13.913,10
12	**Subway in Subotica passenger railway station / Pothodnik u putničkoj stanici Subotica**										
12-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	118.713	118.713	0,00	0,00	0,01	1.187,13	0,01	1.187,13
Summary / Ukupno (USD)					**253.938.256**		**38.031.230,59**		**51.747.155,79**		**13.715.925,20**

Confirmed by Contractor / Odgovorni Izvođač radova:

Date/Datum :

Approved By Supervisor/ Nadzorni Organ:

Date/datum: 27.05.2027

Branimir A. Turajlija
mast. inž. grad.
br. licence: 431M49921

Иван З. Бабић
мастер инж. грађ.
Бр. лиценце: 341И 152 22

5. Access Road and Road detour / Pristupni putevi i devijacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
R	**Access road to Vrbas station / Pristupni put do stanice Vrbas**										
1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	9.181	9.181	0,00	0,00	0,80	7.344,80	0,80	7.344,80
AH	**Overpass at km 152+282.46 of the railway line / Nadvožnjak u km 152+282.46 železničke pruge**										
1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	17.315	17.315	0,00	0,00	0,50	8.657,50	0,50	8.657,50
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	430.884	430.884	0,00	0,00	0,35	150.809,40	0,35	150.809,40
Summary / Ukupno (USD)					**27.374.721**		**2.234.371,20**		**2.401.182,90**		**166.811,70**

Confirmed by Contractor / Odgovorni Izvođač radova

Date/Datum: 27.03.2023.

Approved By Supervisor / Nadzorni Organ

Date/Datum: 27.03.2023

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**RECONSTRUCTION OF "Novi Sad" ETS - ELECTRICAL PART / REKONSTRUKCIJA EVP "Novi Sad" - ELEKTRO DEO**										
A-1	**DISMANTLING OF ELECTRICAL EQUIPMENT / DEMONTAŽA ELEKTRO OPREME**										
1	Dismantling of 110/27.5kV equipment / Demontaža opreme 110/27.5 kV	set / kpl.	1	119.491	119.491	0,00	0,00	0,80	95.592,80	0,80	95.592,80
2	Dismantling of AC&DC system / Demontaža "AC&DC" sistema	set / kpl.	1	7.506	7.506	0,00	0,00	0,80	6.004,80	0,80	6.004,80
3	Dismantling of control protection panel / Demontaža upravljačkog panela	set / kpl.	1	1.996	1.996	0,00	0,00	0,80	1.596,80	0,80	1.596,80
4	Dismantling of cables / Demontaža kablova	set / kpl.	1	110.838	110.838	0,00	0,00	0,80	88.670,40	0,80	88.670,40
5	Dismantling of outdoor lighting / Demontaža spoljne rasvete	set / kpl.	1	1.895	1.895	0,00	0,00	0,80	1.516,00	0,80	1.516,00
Summary / Ukupno (USD):					**22.273.130**		**511.259,40**		**704.640,20**		**193.380,80**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 27.03.2023

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 27.03.2023

9. Power Supply / Napajanje

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
C	**Electric power installations / Elektroenergetske instalacije**										
1	**Electrical installations for facilities in Novi Sad / Elektroenergetske instalacije za postrojenja u Novom Sadu**										
1-1	installation cost / Troškovi instalacije	place / mesto	1	627.614	627.614	0,76	476.986,64	0,80	502.091,20	0,04	25.104,56
F	**Relocation and protection of electrical installations design for protection and relocation of the existing technical and utility infrastructure / Izmeštanje i zaštita elektro instalacija, projekat zaštite i izmeštanja postojeće tehničke i komunalne infrastrukture**										
II	**Relocation and protection of power installations-20kv(10kv) / Izmeštanje i zaštita 20kV (10kV)**										
33	km172+700-km172+950 / km 172+700-km 172+950	Completion of the works / Završetak radova	1	24.034	24.034	0,80	19.227,20	0,90	21.630,60	0,10	2.403,40
37	km178+350 / km 178+350	Completion of the works / Završetak radova	1	23.831	23.831	0,00	0,00	0,80	19.064,80	0,80	19.064,80
38	km178+450 / km 178+450	Completion of the works / Završetak radova	1	21.045	21.045	0,70	14.731,50	0,90	18.940,50	0,20	4.209,00
Summary / Ukupno (USD):					**26.601.912**		**2.584.493,64**		**2.635.275,40**		**50.781,76**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 27.03.2023

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 27.03.2023

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
F	Relocation and protection of telecommunications network / IZMEŠTANjE I ZAŠTITA TELEKOMUNIKACIONE MREŽE	set / komplet	**29**	**37.944**	**1.100.376**	6,00	227.664,00	9,00	341.496,00	3,00	113.832,00
Summary / Ukupno (USD):					**71.650.868**		**5.294.441,70**		**5.408.273,70**		**113.832,00**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 27.03.2023.

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 27.03.2023

15. Landscaping, planning of platform and evironment measures / Pejzažno uređenje, peroni i mere zaštite životne sredine

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
C	**Platform canopies in Novi Sad railway station / Peronske nadstrešnice u stanici Novi Sad**										
1	platform canopies / Peronske nadstrešnice	Completion of each platform canopy / Završetak peronskih nadstrešnica	4	705.412	2.821.648	2,50	1.763.530,00	3,50	2.468.942,00	1,00	705.412,00
Summary / Ukupno (USD)					**34.360.084**		**3.717.701,50**		**4.423.113,50**		**705.412,00**

Confirmed by Contractor / Odgovorni Izvođač radova:

Date/Datum : 27/03/2023

Approved By Supervisor/ Nadzorni Organ:

Date/Datum : 27/03/2023